

IMPLEMENTATION SCHEDULE

2017 Corrective Action Plan Sewer Rehabilitation Project

City of Monessen, Westmoreland County
June 2026

Phase	Task	Start (Scheduled / (Actual)	Completed (Scheduled / (Actual)
1	Grand Boulevard Separate Sanitary Sewer Project	07/11/2009	09/30/2013
1A	Additional Repairs Center Drive and Ridge Avenue	03/20/2015	11/30/2015
2	MVSA (Wade Trim) to Design Holding Facility Design and Permitting Design of Storm Separation	05/2017 1/2026	2018 10/2025 4/2026
	Construct Holding Facility Separation of combined storm and sanitary sewage	2018 01/2025 6/2026	2018 01/2027 9/2027
3A/3B	Design – Level 4 & 5 NASSCO Pipe Repairs 3 rd , 6 th , 10 th & 12 th Streets; Alberts Dr, Chestnut Ave	2017 10/2020	2020 03/2023
3A	Construction Complete	10/2022 06/2023	12/2023 07/2024
3A	Design – Engineering Amendment #6 added approx. 32,352 LF CIPP lining and 189 manhole lining/rehabilitations. Engineering Amendment #9 added approx. 2,626 LF of 8”, 5,620 LF of 10”, 3,549 LF of 12”, 1,449 LF of 15” CIPP pipe lining and 70 manhole lining	08/2024 09/2024 10/2025	08/2025 08/2025 4/2026
	Construction Change Order #5 Change Order #6 Change Order #7 Change Order #10	02/2025 03/2025 07/2025 09/2025 03/2026	10/2025 6/2025 10/2025 6/2026 7/2026
3B	Construction Complete	10/2022 06/2023	12/2023 05/2024
3C	Design Grand Boulevard Pipe & Parente Boulevard CCCP	2017 10/2020	12/2023 09/2023
	Construction	10/2022 12/2023	12/2023 11/2024
3C	Design Change Order #3 Change Order #5	08/2024 09/2024 05/2025	03/2025 04/2025 12/2025
	Construction – Change Order #3 Grand Boulevard Pipe and Parente Boulevard CCCP. CSX RR/mill area, Parente Boulevard, 3rd Street & 5th Street Change Order #5 Credit Union area Change Order #6 Mill Area Pipe Repair	12/2024 12/2025 01/2026	12/2026 12/2026 03/2026

3D	Design – Replacement of 18” line on 6 th Street and 24” line on 12 th Street	08/2024 09/2024	02/2025 07/2025
	Construction	09/2025 01/2026	03/2026 12/26
4	Level 4 & 5 NASSCO Pipe Repairs - Design Realignment of Shawnee Park and 9 th Street systems, and replacement of the Delaware Street line.	2021 10/2020	2024 08/2021
	Construction	09/2021 04/29/2022	11/2022 12/2023
5	Level 4 & 5 NASSCO Pipe Repairs Future Areas TBD	2025	2040